

ORDER NO. NNM - 001 - 2013 Year

## IN THE MATTER OF THE NATIONAL ENERGY BOARD ACT, AN ORDER UNDER SECTION 51.1

Full name of the person or Contractor								
is employed by	Vantage Pipeline Canada Pipeline Company Name	ULC	, or is a person conducting an					
excavation or construction	on or near a facility located a	t Spread D,	Vantage Pipeline Project .					
On <u>18 October 2013/</u> , the undersigned <i>National Energy Board</i> inspection officer conducted								
an inspection of	an inspection of Spread D, Vantage Pipeline Project  Location on R.O.W., compressor, pump or meter station							
The inspection officer has noted the following: During an inspection of the Project on 15 to 18 October 2013, the Vantage Pipeline Construction Inspection Program as submitted and approved in accordance to Condition 27 of Certificate OC-059 was not fully implemented. Specifically, a) the Bending Inspector did not have adequate qualifications, training and tools to perform his duties, b) the Welding Inspector at the Tie-In crew did not have the tools necessary to perform his duties, and c) the Lowering-in Inspector was not aware that one of his responsibilities is to inspect sleeve coating.								
	the officer shall describe the gro	unds for making the order						
Based on the above mention, the inspection officer has reasonable grounds to believe that a hazard to the safety or security of the public, or employees of a company or a detriment to property or the environment is being or will be caused by the construction, operation, maintenance or abandonment of the pipeline.								
Therefore, Vantage Pipeline Canada ULC is HEREBY ORDERED, pursuant to section 51.1 of the National Energy Board Act, to								
take measures specified below for guarding the some security of the public employees or protecting property or the environments.	safety or J	immediately	no later than					
Specified Measures: a) Verify that all Inspectors on-site have: a clear understanding of their roles and responsibilities; adequate qualifications and training; and the tools to perform their duties.								
	antage Pipeline Construction Ir August 2012, including filling t		evision 0 dated July 2012 and ent Chief Inspector by Tuesday 22					
c) Ensure that each crew without requirements outlined in a) ab	out a qualified Inspector on-site	shall be shut down u	ntil an Inspector meeting the					
	n that a, b, and c above have be	en completed and pro	vide supporting documentation to					

Template revision: 3/Dec/2007 Document number: 188552



National Energy Board		Office national de l'énergie
	e year wife	

Signed by:	Inspection Officer:	
Inspection Officer ID No.:		

Template revision: 3/Dec/2007 Document number: 188552

