

EP-CSG-02-F-0046 R0

Pressure Recorder Chart Identification Stamp



Enbridge Test # or License #: GISL-3  
Location: Graham Fab Shop, Saskatoon SK  
Project: Plains Wascana Tank 80  
AFE #: 1241021C80  
Test Date: July 20, 2015  
Piping Service & Flange #: HC 150#  
Maximum Operating Pressure: 1900KPa  
Strength Test Pressure: 2900KPa (Aim)  
Min: 2878.6KPa / 417.5psi Max: 2886.2KPa / 418.6psi Duration: 1.25hrs  
Time On & Initial (Enbridge): 10:45am *jm 7.20.15*  
Time Off & Initial (Enbridge): 12:00pm *jm 7.20.15*  
Leak Test Pressure: 2175KPa / 315psi (Aim)  
Min: 2168.4KPa / 314.5psi Duration: 0.25hrs  
Time On & Initial (Enbridge): 12:13pm *jm 7.20.15*  
Time Off & Initial (Enbridge): 12:28pm *jm 7.20.15*  
Test Medium: Potable Water  
Pressure Element Range: 0-1000psi (Blue pen color)  
Temperature Element Range: 0-150°F (Red pen color)  
Drawing Numbers: D301-3.01-HT778-0-50LII  
Contractor Job Number: E13139  
Contractor Test Number: GISL-3  
**CONTRACTOR REPRESENTATIVE**  
(Print/Sign) Ashraf Zaman *Ashraf July 20, 2015*  
**ENBRIDGE REPRESENTATIVE**  
(Print/Sign) January Mohr *jm 7.20.15*

CHART NO. MC M-1000-H-150F

METER: Apex-16  
Hydrostatic test  
NO: G-252-3

CHART PUT ON  
8:30 AM

LOCATION Saskatoon FAB Shop

REMARKS AFE: 1241021C80

20 July 15

jm

LOAN

20 July 15

jm

20 July 15

jm

20 July 15

jm

20 July 15

jm

20 July 15

jm

20 July 15

jm

20 July 15

jm

20 July 15

jm

20 July 15

jm